



Dart Hawkesbury
1270 Aberdeen St
Hawkesbury, ON
K6A 1K7
Canada

Tel (613) 632-5200

D4635-144
Job Sheet 167086-D



Part No: D4635-144

Job Qty: 1 ea

Part Name: Aft Ceiling Replacement Panel Assembly, RH



Part Weight: 0 lbs

Status: Scheduled

Priority: Medium

Job Created: 10/24/17

Job Tracking No:

Due Date: 11/10/17

Created By: Mario Poulin

Type: SOLD

Description:

Ship Via:

Bill of Materials

Job Routing

Op No	Operation	Qty	Start Date	Due Date	Standard		Workcenter/Supplier	
					Setup hrs	Run Hrs	Workcenter / Supplier	Lead Time
90	Start up Operation	1 Ea		11/9/17	0.00	0.00	Start up container	
100	HandThermo	1 pcs		11/9/17	0.00	1.16	HandFinish4	
110	Small Fab	1 pcs		11/10/17	0.00	1.57	Small Fab	
120	QC	1 pcs		11/10/17	0.00	0.00	QC5	
130	Packaging	1 pcs		11/10/17	0.00	0.00	Packaging3	
140	QC21-SA	1 Ea		11/10/17	0.00	0.00	QC21	

Part Op 100 - Pick Kit

Descriptions: 110 - Assemble as per Dwg D4635-144 Bond foam core to inside of panel 3M Scotch Weld 1300

Batch: _____ 1- Scuff bonding surface to eliminate in-perfections and increase bonding and clean with wash& wipe 2- Locate and glue down Channel Assy, angles, brackets, and mounting pads using 3M Plastic welder II.(see note 8) Batch # _____ Expiry Date _____ 3- Apply labels as per Dwg. and seal with 3M

3950 edge sealer(see note 9) Batch: _____

120 - QC5- Inspect part completeness to step on W/O

130 - Identify as per dwg & Stock Location: _____

140 - QC21- Final Inspection - Work Order Release

Job Allocations

Operation	Component Part	Required	Inventory	Allocated	Std Qty
90-Start up Operation 5020638	D4635-4 5022759	1	2	0	0
	D4669-1	1	27	0	0
	D4695-4 5024327	1	2	0	0
	D4732-11 5022757	1	5	0	0
	D4732-39 5022755	1	6	0	0
	D4732-41 5022751	1	6	0	0
	D5022-5 5022750	1	2	0	0

Part Specifications

Specifications could not be found.

H:/FORMS/Quality Assurance\approved QA/NCRWO Rev I